Date: 15/02/2021

Name of Work : Asphalting to roads at Chandrappa layout Bharath nagara adithya nagara and surrounding areas in ward no: 03 Yelahanka Satellite Town Sub Division

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bengaluru.
Contractor/Agency	:	**M/s. Technical Manager (West), KRIDL, Bengaluru**
Total Cost	:	Rs.86.34 Lakhs
Contractor Work Order No	:	**BBMP/EE/YNK.D/ W.O/197/2019-20**
Status of Bill	:	2nd & Part Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.03),** BBMP, Bangalore.
	:	(b)**Adarsh,** Engineer VSR Civil Infra Pvt Ltd, Bangalore

PMC Report

Sl.No	Description of the Item		Comments / observations
1	KSRRB300-1. Earthwork excavation by manual means for Drains and similar works in ordinar soil excavated surface	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregates 40mm nominal size mechanically mixed, placed	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for RCC work including Straightening, cutting, bending,	:	Work done up to the billed quantity and Quality is satisfactory
4	providing and laying plain/reinforced cement concrete foe drain walls and bottom thickness 15cm using	:	Work done up to the billed quantity and Quality is satisfactory

VSR CIVIL INFRA PVT. LTD. BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

5	supplying and fixing precast reinforced concrete slab 100mm thick of mix M20 using 20mm and downside graded granite	:	Work done up to the billed quantity and Quality is satisfactory
6	providing and laying precast drain slabs of thick 250mm thick of mix M20 using graded granite jelly 20mm and down size with	:	Work done up to the billed quantity and Quality is satisfactory
7	KSRRB M300-14. Excavation for Road Way in Hard rock by mechanical means including cutting and loading to tippers	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during	:	Work done up to the billed quantity and Quality is satisfactory
9	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone	:	Work done up to the billed quantity and Quality is satisfactory
10	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap /	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as	:	Work done up to the billed quantity and Quality is satisfactory
12	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny	:	Work done up to the billed quantity and Quality is satisfactory
13	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces	:	Work done up to the billed quantity and Quality is satisfactory
14	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading	:	Work done up to the billed quantity and Quality is satisfactory
15	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading	:	Work done up to the billed quantity and Quality is satisfactory

VSR CIVIL INFRA PVT. LTD. BANGALORE 560 078

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-106

16	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous	:	Work done up to the billed quantity and Quality is satisfactory
17	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of retro	:	Work done up to the billed quantity and Quality is satisfactory
	EIRL		
18	Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made out of CC 1:2:4 and finished with CM	:	Work done up to the billed quantity and Quality is satisfactory
19	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new	:	Work done up to the billed quantity and Quality is satisfactory

VSR CIVIL INFRA PVT. LTD. BANGALORE 560 078

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-105

VSR
CIVIL INFRA PVT. LTD.